# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Construction of School Building and Repairs of (Flooring, Painting to School Shulter) at govt School, Ramachandrapura in Ward No. 10 (Doddabommasandra). |
| 2 | Amount of Work Portion | 23,74,996.00 |
| 3 | Estimated Cost | Rs. 25.00 Lakhs |
| 4 | Name of Contractor | B. Girish |
| 5 | Agreement No | EE/BTP/BBMP/ Ag No. 153/2019-20<br>Date: 08-11-2019 |
| 6 | No and date under which work order issued | EE/BTP/BBMP/WO/153/2019-20<br>Date: 08-11-2019 |
| 7 | Time limit originally fixed for completion | 90 Days |
| 8 | Date of application by the contractor for granting extension of time | 04-02-2020 |
| 9 | Date of receipt of application in the sub division office | 04-02-2020 |
| 10 | Extension granted if any | Nil |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Nil |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | 265 Days |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | - |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | Nil |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | EOT is recommended for sanction without penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | Para (21) may be considered. |

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.